RG 104, 8KRA-104-84-042 Box 4, Volume VII

Miscellaneous Letters Received, 1897-1903. Letters Received Relating to the Construction of the New Denver Mint, 1897-1906.



THE NONPAREIL* Consisting Commiss the Fas. Promotion of Linica has local hours for the San Linica hours for the San Linica Fast 3-Letter Part 500 "14"15-Packet Part 10013-20

16 10112-500 17-lavoice 9x13-500 18- 9x13-500 19- 9x15-500 20- 9x15-500

22- 12:15-500 * 28-Manifests 12:217:-250 * 26- 12:217:-500 *

many man



TREASURY DEPARTMENT,

Washington, March 21,1903.

Superintendent of Construction,

New Mint, Denver, Colorado.

Sir:

This Office is in receipt of a package marked raw linsed cil, forwarded by you and although no letter has been received relative thereto, it is presumed that it is a sample of the material delivered on the site of the building in your charge by Mr. James A.McGonigle, the contractor for the completion of the building. If such is the case, you are advised that while said sample does not contain adulteration, it has not been properly aged and satisfied and contains a large amount of foots and therefore, you are directed to call the matter to the attention of the contractor and require him to remove from the premises any of such material which has been delived and to supply material as represented by the approved sample, and upon such delivery you will forward a sample thereof to this Office for identification.

There has also been received, under similar conditions, a can of red lead, which is satisfactory.

In this connection you are directed, in the future, to forward with all samples a letter explanatory thereof.

Respectfully.

Supervising Architect

OR OPEN-MARKET PURCHASE

(All letters in reply to official communications must refer to initial in upper right-hand corner.)

F

Treasury Department,



OPPICE OF THE SUPERVISING ARCHITECT

Washington, D. C., March 23, 1903.

The Superintendent of Construction,

Mint Building (new),

Denver. Colorado.

Sir:

In view of the request and recommendation contained in your letter of the 17th instant and the public exigency requiring the immediate delivery of the articles and performance of the work you are hereby authorized to incur an expenditure of thirty dollars (\$30.00)

in securing in open market at lowest prevailing rates:

telephone service in Superintendent's office for a period of three months from the 1st proximo, at \$10.00 per month,

30.00

Chief Executive Wit

Your attention is called to printed "Instructions to Superintendents," and you will issue and certify vouchers on account of the above in accordance therewith, payment to be made from the appro priation for "Mint Building, Denver, Colo." Respectfully,



TREASURY DEPARTMENT,

OFFICE OF THE SUPERVISING ARCHITECT,

Washington, March 24, 1903.

Mr. Lee Ullery,

Superintendent of Construction,

U. S. Mint (new),

Denver, Colorado.

Sir:

Referring to your report of the 19th instant, on the matter of repairs and painting at the Post Office and Court House, Denver, Colorado, and noting that only the original is submitted, I have to advise you that it is desired that all special reports with regard to repairs shall be in duplicate.

Respectfully,

Supervising Architect

TREASURY DEPARTMENT,

OFFICE OF THE SUPERVISING ARCHITECT,

Washington, March 24,1903.

Superintendent of Construction, New Mint Building, Denver, Colorado.

Sir:

You are directed to obtain from the contractor for the completion of the building under your charge a proposal for using hard Alberene stone tiling 20" x 20" x 1 1/4", laid with acid proof joints, in lieu of marble tiling called for under his contract, for the assayer's, furnace and acid laboratories, and forward the proposal to this Office as soon as possible, together with a sample of the material upon which the proposal is based and a statement as to the material to be used in joining the same, with your definite recommendation.

Respectfully,

Supervising Architect

TREASURY DEPARTMENT,
OFFICE OF THE SUPERVISING ARCHITECT

UPERVISING ARCHITECT,

E.A.C.

Washington, March 25, 1903.

Superintendent of Construction,

U. S. Mint (new).

Denver. Colorado.

Sir:

In reply to your letter of the first instant, relative to inspection of the work incident to the installation of the mechanical equipment of the building for which you are Superintendent of Construction, you are advised that action has already been taken by this Office Looking to the detail of an inspector to have charge of this work, and he will arrive at the building early the coming month.

Respectfully,

L Supervising architect



TREASURY DEPARTMENT.

OFFICE OF THE SUPERVISING ARCHITECT,

Washington,

March 25, 1903.

The Superintendent of Construction,

United States (new) Mint,

Denver, Colorado.

Sir:

There is enclosed herewith for information and file a copy of office letter this day addressed to Mr. James A. McGonigle, and, under separate cover, a set of shop drawings Nos.174 to 179 and 184 to 186, both inclusive, therein mentioned in connection with certain ornamental iron work to be supplied under the contract for the interior finish of the building for which you are the superintendent of construction.

Respectfully,

Supervising Architect.



IN REPLYING TO THIS LETTER THE INITIALS IN UPPER RIGHT-HAND OWNER MUST BE REFERRED TO.

(FORWARDING)

TREASURY DEPARTMENT,

OFFICE OF THE SUPERVISING ARCHITECT.

Washington, March 25,1903.

Mr. James A. McGonigle, Gare, Plour City Ornamental Iron Works, Minneapolis, Minnesota.

The office is in receipt of your letter of the 22nd instant transmitting prints of shop drawings for certain ornamental iron work to be supplied in connection with the contract for the interior finish of the New United States Mint Building, Denver, Colorado.

In reply you are advised that said drawings have been given office Nos. 174 to 179 and 184 to 186, both inclusive, and one set of the prints has this day been returned approved subject to the specification requirements and the corrections noted thereon in red.

In this connection attention is called to the fact that these shop drawings must be prepared in accordance with the full size details furnished by this office, as it is evident from the many discrepancies which have occurred on the prints this day returned that this course has not heretofore been pursued.

Respectfully,

(SIGNED) J. K. TAYLOR,

Supervising Architect.

EAC.



TREASURY DEPARTMENT,

OFFICE OF THE SUPERVISING ARCHITECT,

Washington, March 27, 1903.

(ENCLOSURE 3007)

The Superintendent of Construction,

United States (new) Mint,

Denver, Colorado.

sir:

There is enclosed herewith a tracing showing a slight correction in the section through the marble cornice of the building for which you are the Superintendent of Construction, as indicated on the copy of drawing #155 in your possession.

It was noted that there was a discrepancy between the section and plan of modillions, which has
been corrected on the above mentioned tracing, and,
after indicating said correction on the full size
detail in your possession, please deliver the tracing
to the contractor and instruct him to carry out the
work accordingly.

Respectfully,

selv.

supervising Architect



TREASURY DEPARTMENT, OFFICE OF THE SUPERVISING ARCHITECT.

Washington, March 26,1903.

Superintendent of Construction, New Mint Building, Denver, Colorado.

Sir.

Referring to your letter of the 16th instant, forwarding a proposal from Messrs. S.Faith & Company, the contractors for the mechanical equipment of the building in your charge, to put in the inspection pit beneath basement vault, a wrought iron grille, vent duct, etc., you are hereby directed to reject said proposal.

The proposal of James A.McGonigle, for doing this work will form the subject of another communication.

Res pectfully,

Mark.

Supervising Architect.

VER NEW MINT. NCLOSURE 4046.

Denver, Colorado.

TREASURY DEPARTMENT

OFFICE OF THE SUPERVISING ARCHITECT. Washington, March 26, 1903.

Superintendent of Construction. New Mint Building.

I inclose herewith, for your information and the files of your office, a copy of Department letter of even date, accepting the proposal of the contractor for the completion of the building in your charge, in amount twenty-six dollars and fifty cents (\$26.50), for putting in place a vent flue register, grille, etc., for pit below basement vault, as indicated on drawing #148, all as stated in detail in mid letter of acceptance, which explains itself.

You are hereby authorized to certify and issue vouchers on account of the work, as required by the terms of the contract and the printed "Instructions to Superintendents", payment of which vouchers the Disbursing Agent has been authorized to make from the appropriation for Mint Building, Denver, Colorado. gare

Respectfully .

Er. James A. McGonigle, Uniontown, Pennsylvania.

04.00

In view of the statements and recommendation contained in letter of March 10,1003, from the Superintendent of Courtruction of the new Mint building at heaver, Octorade, your proposal, of the same date, addressed to him, in meanint trenty-six Scalars and fifty cents (006.00), is hereby accepted for putting in place di vent fine register, grille,ste., for pit below baseoms vault, as indicated on drawing \$144, the authority below baseoms vault, as indicated on drawing \$144, the authority below baseoms of the work, which is to be considered as an addition to your contract, dated August 25,1003, for the completion of the building.

It is understood and agreed that this userstame is not to affect the time for the completion of the entire users as fixed in the original contract; that the same is without prejudge to say and all rights of the United States thereunder; and without prejudice, also, to the rights of the United States against the sureties on the bond executed for the Inithal Initial States of the contract.

Please promptly acknowledge the receipt of this letter.

Respectfully,

Acting Secretary.



TREASURY DEPARTMENT,
OFFICE OF THE SUPERVISING ARCHITE
Washington,



Superintendent of Construction,

U. S. Mint.

Denver. Colo.

Sir:-

Referring to your letter of the 17th instant, with regard to fitting up a room in the basement of the Post Office and Court House building in your city, to provide additional space for the files, etc., of the Money Order Division of the Post Office, which is estimated to cost \$800.00, I have to advise you that, in view of the expense involved, and the fact as stated by you that the Post Office officials do not approve of the scheme, no further action will be taken in the matter.

In view of your intimation that a measureme can be constructed for about \$200.00 which may provide the necessary additional space for files, I have to request that you will prepare a brief specification for the work, hand the same to the Custodian of the building and request him to take proposals for the performance of the work and to forward all received with his recommendations as to acceptance. The bids should be checked by you as to reasonableness before transmission to the Department.

Respectfully,

Supervising Architect.

11

DENVER NEW MINT.

TREASURY DEPARTMENT,

Living to test Larres see

Washington, March 28, 1903.

Superintendent of Construction, New Mint Building, Denver, Colorado.

Sir:

I inclose herewith, for your information and the files of your office, a copy of Department letter of even date, accepting the proposal of Messre. S.Faith & Company, the contractors for the mechanical equipment of the building in your charge, to make certain substitution in circuit breakers and instruments, without additional cost to the Government, all as stated in detail in said letter of acceptance, which explains itself.

Respectfully,

Supervising Alengtoot

TOUR.

March 28, 1903.

Messra. S. Paith & Company, \$2427 Pennsylvania Avenue, Philadelphia, Pa.

Gentlement

Your proposal, dated November 24, 1902, addressed to the Supervising Architect of this Department, is hereby accepted, to substitute circuit breakers manufactured by the Cutter Riceric Company in lies of those made by the General Incandescent Arc Light Company, on the main switcheboard, and Keystone registering instruments, such as voltmeters, amounters, and jetential indicator, in lies of the Weston instruments, without additional cost to the Government, under your contract, dated August 2, 1902, for the mechanical equipment of the new Mint building at Denver, Colorade, a public exigency requiring the immediate performance of the work.

It is understood and agreed that this acceptance is not to affect the time for the completion of the critice work as fixed in the original contract; that the sums is without prejudice to any and all rights or the United States thereunder; and without prejudice, also, to the rights of the United States against the sureties on the bend executes for the faithful fulfillment of the contract.

Please promptly acknowledge the receipt of this letter.

espectfully.

Acting Secretary.

PRINTED HEADING.

Denver, Colo., March 31st,1903.

Mr.Lee Ullery, Superintendent,

U.S.Mint Building, City.

Dear Sir :-

Replying to your letter of March 25th, requesting us to subnit to you an estimate of testing the eight (8) down spouts in the Mint Bullding, city, in order to ascertain the necessary repairs required to put all of them in perfect condition, would say that we have gone over this as carefully as possible under present conditions and we propose to make above tests as explained to us by you for the sun of One Hundred and Thirty-eight Dollars (\$156.).

very respectfully,

S. Faith & Company,

Per Lewis.

Chair Americans Trond Burrand-Burrand Education
Control International Control Internation

MAIN OFFICE AND WORKE BUFFALO, N.Y., U.S.A.
BRANCHES: NEW YORK, CHICAGO AND LONDON

BUFFALO FORGE COMPANY

ENGINEERS AND MANUFACTURERS

BUFFALO HORIZONTAL AND VESTICAL AUTOMATIC ENGINES

FAN SYSTEM HEATING, VENTILATING AND DETYING AFPARATUS

STELFALTE STEAM, ELECTRIC AND PULLEY FANS

EXHAUST FANS AND VESTILATING WHEELS

CUPPLA AND TORD ELOWERS

BUFFALO, NEWYORK 16h, 28, 1903.

United States Mint,

Denver, Colo.

Centlemen:- (Mechanical Draft)

Will you kindly inform us if the contract for Mechanical Braft at your Mint recently arranged for was advertised in the U.S. Government Advertiser, or in other papers? Was it also advertised in Denver papers? If not, was the purchase made on open requisition?

Yours truly,

Dictated by Mr. Take

BUFFALO FORGE COMPANY.

DENVER, NEW MINT



TREASURY DEPARTMENT,
OFFICE OF THE SUPERVISING ARCHITECT,

Washington, March 30, 1903.

The Superintendent of Construction,

Mint Building,

Denver, Colorado.

Sir:

The Department has this day detailed Mr. Edward W. Noberts as Draftsman at the building under your change at a compensation of \$000.00 per year to commence on and include this day, and you are authorized to certify and issue vouchers for his services in accordance therewith, the Disbursing Agent having this day been advised and directed to make payment thereof. The traveling and substatemore expenses of Mr. Roberts from Washington, D.C., to Denver, Colo., will be paid, as a charge against the appropriation for "Mint Duilding, Denver, Colo., "upon vouchers to be forwarded to this Department.

Respectfully,

Acting Supervising Architect.

gan

Printed Heading.

Denver, Colo., April 1st,1903.

Mr.L.Ullery, Supt. of Mint Building,

Denver, Colorado.

Dear Sir:-

Your letter of March 31st asking for bid for steel furring and expanded metal lathing for Attic story received. My bid for doing the work as specified will be \$279,00.

Yours truly,

(Signed) James A.McGonigle.

Printed Heading.

Denver, Colo., April 2nd, 1903.

Mr.L.Ullery, Supt.of Mint Building,

Denver, Colorado.

Dear Sir:-

In reply to your letter asking me to submit bid for covering floor of Coining room with magnesia magnabestos and asbestos according to plan submitted, the price for covering the entire ccining room is \$ 1760.00. Covering over boilers, \$ 1194.00.

Respectfully,

(Signed) James A.McGonigle.

PRINTED HEADING.

Philadelphia, Pa., December 15,1902.

The Supervising Architect, Washington, D.C.

Sir:-

I desire to call your attention to the fact that the floor of the coning Room, Denver Mint Building, is as yet, um-insulated from the heat of the boilers, which will be installed directly below the above mentioned room.

When I was at your drafting rooms, going over the Interior Finish work before the contract for the same was put on the market, Mr. Adams, at my request, showed on the drawings a section of a compound floor construction according to the ideas that I thought should be followed. This construction was not approved by your office and the section drawing was erased from the Frints, but I was given to understand that some future action would be taken that would accomplish the desired result.

I am forwarding herewith a print, and correspondence relating therete,
showing a method of floor construction that I wish to submit for approval.

The Philadelphia agent of the Keasbey & Mattison Co. has given me an

**Sproximate price of not over \$1400. for the whole area of coining room
[Roop (about 2000 sq.ft.) with the construction as proposed; this includes
"It expenses of a man sent from Phila. to lay the work; that is, the magnabates, hard plaster and asphalted, as bestos paper laid in place ready to re"ody've concrete and granolithic, as per print, for the above amount.

I carnestly recommend that a compound floor be laid rather than have furred down coiling installed in the boiler room, as was done at the Philiphia Mint. In my opinion the furred ceiling, of asbests air-cell fire

board held in place by strap iron is a flimsy construction, has a short life and does not accomplish the desired result.

The fact that the greater number of employees in the coining room are women tends to emphasize the question of heat insulation for the room in question.

I would be pleased to receive a reply to this letter stating the probable action that will be taken.

Respectfully,

(Signed) F.E. Healy,

Engineer in Charge Denver Mint Equipment.

Address: U.S.Mint, Phila, Pa.
Approved and forwarded.

Director of the Mint.

U. S. Mint, Denver, Colorado. Coining Room Floor.

Present conditions: Concrete in place to top of eye-beams.

Recommend that magnaheatos blocks 6° x 36° x 1-1/2°, with 1/2° baval, edges, be laid on concrete in place and wired, with copper wire, to the I-beams of floor construction; then cover magnasheatos blocks with a 1/4° well troveled coat of hard finish planter; then lay one coat of anbeato paper roofing(this paper comes saturated with asphaltum), and allow the floor in that condition to season for two or three weeks before laying concrete and granulithic.

Approximate price for magnachestos blocks, plaster and paper in place not more than \$1400.

The K.A.M.people say that for a floor figured for Joo lbs. per foot, as is the coining room floor steel work, that the compound construction will be as durable and as still under working loads as would concrete filling, and will be insulated in the best namer.

PRINTED HEADING.

Ambler, Pa., December 3,1902.

Wr.F.R.Healy,

Engineer in Charge, Denver Mint Equipment, U.S. Mint, Philadelphia, Pa.

Dear Sir:-

We beg to acknowledge the receipt of your valued favor of the 2nd instant, and in response to the same would say that we have carefully gone ever your sketch and letter, and would suggest that instead of using Magnabastos, which you know is an ordinary and cheaper insulation, that you use our 85% Magnesia blocks which cost but a trifle more, and will give you probably double the service that you would receive from the magnabestos. hen you order them, we would ask you to specify that these blocks shall be made of similar physical character to those manufactured for the lagging of locomotives, as these blocks are heavier and stronger than those ordinar-My used for boiler covering. When you order them, if you will specify that they shall have 1/2" bevel, then the blocks can be so tightly driven together that you will not have any joints to fill up between them, and the insulation will be as complete and perfect in character as it is possible to make it, on account of the joints being broken by the beveled edges of the blocks. We think it would be an advantage if you would cover the blocks After they are wired down to the floor beams, with a roll of Asbestos paper roofing, which you know is saturated with asphaltum, and which would preent the water, from the 1/4° covering of hard plaster which you propose to at upon the blocks, from being absorbed by the Magnesia. Or course, it Ill not hurt the Magnesia to absorb this water, as it will eventually dry anyway, and the Magnesia to absorb this water, no at was before the water and plaster were applied, and any moisture which comes through from

the concrete flooring above, by accident, will also eventually dry out, and the Magnesia insulation will not be in any way affected by the fact of its having been wet.

Trusting we will have your orders for whatever you may need in this connection, we remain

Respectfully yours,

Keasby & Mattison Co.,

W.Richard V.Mattison, M.D.,

President & General Manager.

PRINTED HEADING.

Philadelphia, December 10,1902.

wr.F.E.Healy,

Engineer in Charge Denver Mint Equipment, c/o Philadelphia Mint.

Dear Sir :-

We are in receipt of a blue print from you showing the construction of a flooring which you propose placing in the New Mint at Donver, Colo., and after giving the same our careful consideration, we beg to advise that withink the mode of construction as set forth therein, will be most efficient as to durability and non-conductivity. We note that you propose to use the K.A.M. (85%) Magnesia blocks, or 35% Magnesiae hocks placing over some on Asbestos Sheathing Paper, the joints between the blocks to be filled in with a dry grout of same composition as the blocks. This confilled in with a dry grout of same composition as the blocks. This confilled in with a dry grout of same composition as the blocks. This confilled in with a dry grout of same composition has the blocks. This confilled in with a dry grout of same composition as the blocks. This confilled in with a dry grout of same composition as the blocks. This confilled in with a dry grout of same composition as the blocks. This confilled in with a dry grout of same composition as the blocks. This confilled in with a dry grout of same composition as the blocks to be well as the same of the

Yours very truly,

Magnesia Covering Company,

Barclay Johnson

Secretary & Gen.Mgr.

DENVER.

TREASURY DEPARTMENT. DEFICE OF THE SUPERVISING ARCHITECT.

Washington, March

The Superintendent of construction.

Mint Building.

Denver, Colorado.

sir:

Office letter of the 30th instant, informing you of the detail of Mr. Edward W. Roberts, as Draftsman at the building under your charge is hereby amended and modified by conveying the information that the oath of office is taken this day, on which date his compensation will commence.

Respectfully,



TREASURY DEPARTMENT,
OFFICE OF THE SECRETARY,

Washington, March 18,1903.

Mr.Lee Ullery,

Superintendent of Construction, &c., New Mint Building,

Denver, Colorado.

Sir:

An agreement is in force with The Piper Brothers Company, for certain repairs, &c., at the Post-Office building, at pueble, Colorade, and you are requested to make two visits to the building named, in order to examine and report upon the work, full information in regard to which will be found on the Custodian's files; your first visit to be so timed as to secure the best results, and the second visit at much date as will enable you to make final examination and report upon the work.

The Custodian has been advised of your detail and he has been requested to communicate with you in order that you may determine the probable date of your first visit.

Upon completion of your duties at each visit, return to Denver, Colorado, and submit reports of the results thereof, checking any vouchers issued by the Custedian in payment for the work.

Your actual traveling and subsistence expenses while in the performance of these duties will be paid from appropriaDENVER NEW MINT.

Inclosure 2804.

2

OFFICE OF THE SUPERVISING ARCHITECT.

Washington, April 7,1903.

Superintendent of Construction, New Mint Building, Denver, Colorado.

I inclose herewith, for your information and the files of your office, a copy of Department letter of even date, formally accepting the proposal of S.Faith & Company, in amount one hundred and thirty-sight dollars (\$128.00), for testing eight down spouts on the building in your charge, all as stated in the said letter of acceptance, this to be considered as independent of their contract for the mechanical equipment of the building.

You are hereby suthorized to certify and Issue vouchers on account of the work.upon Form 18B, after its completion by the contractors, and acceptance by the Government, payment of which Youshers the Distursing Agent has been suthorized to make from the appropriation for Mint Building, Senver, colorado.

Respectfully,

2 Shorteing wonters.

DESTER, HER MINT.

April 7,1905.

Nesers. S. Faith & Co., New Mint Building, Tenver, Colorado.

Osntlemen:

In view of the statement are recommendation contained in luster of the fiet uitime, from the Superintendent of Construction of the new First Principal, Jouwer, Colorydo, and in secondance with the approval of this Department, your project, of the same date, addressed to him, in second one numbed and thirty-eight dollars (\$125.00), in hereby fermily messaged to test sight down sports of the maid building, in order to locate that and all locks therein, a public exigency requiring the invadists performance of the work, which is to be some to the entire satisfaction of the Superintendent, and to be considered as in-dependent of your contrast for the mechanical equipment of the

This letter is a confirmation of the telegram ment you on the 4th instant, as follows:

"Your proposal, one numered thirty-eight dollars, testing eight down spouts, now Mint Building, accepted. Lettor*.

Perment on account of the work will be made, after its completion by you and acceptance by the covernment, from the special for whit welltime hower colorade.

Respectfully,

esistant Sepretary.

J.C.P.

U. S. COURT HOUSE AND POST OFFICE,
Pueblo, Colo., April 10,1903.

Lee Ullery.

Sup't of Construction U.S.Mint Building,

Denver, Colorado.

Dear Sir:

Yours of 9th inst. at hand, and your kindness in furnishing the drawing is fully appreciated. It is exactly what I needed, as it will make the condition clear to the Department and also enable me to get intelligent estimates on the cost of the improvement if authorized.

Mr. Norgan, who looked at the drawing this morning, says it shows how to remedy the trouble directly and effectually. His only suggestion by way of amendment was that 6-1b. lead would be more satisfactory than 3-1b. for the purpose designated.

Respectfully,

JNH Mithet

James M. McGonigle, 21 Contractor and Builder. Leavenworth, Kansas, April 8 1903 Mr L. When Suft of Mint Building bear Sir letter and from Remont Marble of Proctor ermont in degard to detail, of Markle work, Claiming that the details here not according to original drawings Not having lang details there Cannot Compared Will you please look the matter are and let me Know I endore lettor James A. Mc Gonegle

Printed Heading.

Proctor, Vt., April 2nd, 1903.

Mr. James A. McGonigle,

Leavenworth, Kansas. Denver Mint.

Dear Sir:-

There is a big discrepancy between the original drawings on which we estimated for you and on the full sized details that you have furnished us for the marble cornice for this job. Under another cover we are sending you a tracing explaining fully what we mean. The original drawings in several instances indicate that the under sides of the modillions, etc., are simply to have sunk disks, while the full sizes that you furnish us call for work of a very different character and of great deal more expense to us. We ask that you have the full size detail changed to agree with the original drawings. Kindly give this your early attention.

Yours truly,

Vermont Marble Company. D.H.B.

Mr. Dee Ullery.

Superintendent of Construction,

New Mint Building, Denver, Colorado.

Sir:-

In arranging for cutting the stonework for the wall on the som line of lot at the Mint building,in this city, I find that its west end is nearly 5'10" lower than the east end (due to the fall in grade of its alley), and that a note on drawing No.122 requires a batter of 1" in 16" height of said wall.

Owing to the difference in levels of the two ends, it does not seem possible to construct the wall with a batter throughout its entire height and yet have the atonework finish at a funiform thickness to receive the coping.

I suggest that the wall be constructed with a base of the thickness indicated on drawing No.122 with a batter from the said base is the line of joint directly beneath the coping at the west end of the wall, at which height the wall would be 2'01/2' in thickness throughest it whitre length, the portion of the wall above that joint line to be 2'44/2' thick and have both faces plumb. The coping to be of the said the basics as abown and noted on the drawings.

It this meets the approval of the pepartment, I will perform the work according to the said arrangement without additional expense to the dovernment.

Respectfully,

James A.McGonigar, Contractor, Per C.Anderson, Foresan.



TREASURY DEPARTMENT,

Washington, April 9, 1903.

pnclosure No. 4866.

Superintendent of Construction, U.S. Mint Building (new), Denver, Colorado.

sir:

I emblose herewith, for your information and the files of your office, copy of a letter this day addressed to Mr. James A. McGonigle, contractor for the construction of the building in your charge, relative to the approval of certain samples of enameled brick proposed to be used in connection with such contract. There is also forwarded you, under separate cover, sample of the enameled brick therein referred to, for the files of your office and for your guidance in accepting the work.

Respectfully.

2 Supervising aponitoct

Mr. Jemes A. McGonigle, Donver, Colerado.

200

I have to admostledge the receipt of your letter, without date, received at this Office April 6, and under separate over the sample of excellent bricks substituted for approval in especially with your contract for the construction of the Her United States links building at memory Colorado, and you are nowined that the excelled brick, as represented by the sample, is approved for use in the building, wherever external of his kind is required, as to quality and calor, it being understood that the size must be such as will be not with other brighest, as required by the terms of your extensi.

Thursday A.

Constriction Are itset.

DENNER, NEW MINT.

TREASURY DEPARTMENT.

CLOSURE 3051. OFFICE OF THE SUPERVISING ARCHITECT. Washington, April 9, 1903.

SERVICE THE THE LETTER THE SECTION IN LABOUR SECTIONS

Superintendent of Construction. New Mint. Denver, Colorado.

I inclose herewith, for your information and the files of your office, a copy of a letter this day addressed to the contractor for the completion of the building in your charge, which letter explains itself, and the sample of marble, mentioned therein as being approved for use in the work, where required, is forwarded you, under separate cover, being for the files of your office and your guidance in accepting the work.

Respectfully,

DENVER NEW MINT.

April 9, 1903.

Mr. James A. McGonigle, New Mint Building, Denver, Colorado.

12.

This Office is in receipt of a letter of the 6th instant under heading of the Vermont Marble Company, submitting an additional sample of marble with more distinct veining for wall work in connection with your contract for the completion of the new Mint building at Denver, Colorade, and you are advised that this sample is approved, in addition to the one approved on the 3d ultimo, and the sample has been forwarded to the Superintendent of Construction for the files of his office and his guidance in accepting the work.

Page agt to 11v.

DENVER NEW MINT.

MCLOSURE 3147.

TREASURY DEPARTMENT, OFFICE OF THE SUPERVISING ARCHITECT.

Washington April 9, 1903

superintendent of Construction. New Mint,

Denver, Colorado.

Sir:

I inclose herewith, for your information and the files of your office, a copy of a letter this day addressed to the contractor for the completion of the building in your charge, relative to granite, which letter explains itself.

Respectfully,

ENVER, NEW MINT

April 9, 1905.

T. James A. McGenigle, Hew Mint Building, Denver, Colorado.

eta

I have to acknowledge the receipt of your letter of the 2d instant, in which you subsit for approval under your contract for the completion of the Mas Mint building at Denver, Colorade, a sample of Platte Canon granite which has been accepted under previous contract for other work in the building, and you are advised that Platte Canon granite, as represented by the sample submitted by J.A.McIntyre and approved under his contract, is approved for use wherever granite of this character is required under your contract, and the Superintendent of Communication has been so advised.

Respectfully,

Denver, Colo., April 13th, 1903.

Superintendent of Construction.

U.S.Mint Building, City.

mear Sirt-

In reply to your letter of the 11th instant.

We propose to repair the down pipes now in place and the copper gutter lining at the U.S.Mint Bullding, using additional pipe where necssary to substitute for that broken, raise the pipe where necessary and do all necessary refilling and calking of the joints, including the conmection to the roof gutter where necessary and resolder all defective doints in the present copper gutter lining, so as to make the gutters and down pipes water-tight and stand a test made by us by filling the pipes and gutter with water and allowed to stand three bours, all for the sun of TWO HHUBSKED AND TWENTY-FOUR BOLLARS (\$202.00).

Respectfully,

S.Faith & Company,

per Lewis.



TREASURY DEPARTMENT,

E.A.o. 27

Washington, April 11, 1903.

The Superintendent of Construction, United States Mint (New).

Denver, Colorado.

Sir:

You are advised that Mr. N. S. Thompson, Impactor of Heating, Holsting and Ventilating Apparatus, of this Office, has been detailed to the building for which you are Superintendent of Construction, to take charge of the supervision and inspection of the work being installed by S. Paith & Co. of Philadelphia, Pennsylvania, in connection with their contract for the mechanical equipment of asid building, and will agrive there on or about the 15th instant.

The inspector is to submit to this Office, through you, weekly reports on the character of workmanhip and material supplied, and progress made, in connection with above contract; and you are requested to afford him such facilities in the way of desk room, stationery, access to your files, etc., as may be necessary for the proper discharge of his duties.

Respectfully,

(ENCLOSURE #2743)

The Superintendent of Construction,

Of United States Mint Building (New),

Denver, Colorado.

Sir:

There is enclosed herewith for information and file a copy of Office letter this day addressed to Mr. James A. McGonigle, and under separate cover, two prints of drawing No.187, therein mentioned, showing certain granite work to be supplied in connection with the interior finish for the building of which you are the Superintendent of Construction.

Respectfully,



EAG. TREASURY DEPARTMENT OFFICE OF THE SUPERVISING ARCHITECT. Washington April 13,1903.

Mr. James A. McGonigle, United States Mint Building, Denver . Colorado.

The receipt of your letter of the 8th instant, transmitting, in quadruplicate, shop drawing showing cortain granite work to be supplied under your contract for the interior finish of the new U.S. Mint Building at Denver, Colorado, is hereby acknowledged, and in reply you are advised that said drawing has been given Office number 187 and one print of some has this day been returned to you, under separate cover, approved subject to the corrections noted thereon in red.

The foregoing approval is however general in charactor, referring only to the position and location of the joints, all responsibility for fitting and measurements being assumed by you.

Respectfully.

(Signed) J. K. TAYLOR, Supervising Architect. DENVER, NEW MINT.

TREASURY DEPARTMENT, Inclosure 2760. OFFICE OF THE SUPERVISING ARCHITECT.

Washington, April 14,1903.

superintendent of Construction. New Mint Building. Denver Colorado.

sir:

I inclose herewith, for your information and the files of your office, a copy of Department letter of even date, accepting the proposal of Mr. James A.McGonigle, the contractor for the completion of the building in your charge, in amount two hundred and seventy-nine dollars (\$279.00), for placing steel furring and expanded metal lathing to receive the plastering in rooms in attic, in lieu of plastering directly on soffits of book tile as specified.

You are hereby authorized to certify and issue vouchers on account of this addition, as required by the terms of the contract and the printed "Instructions to Superintendents", payment of which vouchers the Disbursing Agent has been authorized to make from the appropriation for Mint Building, Denver, Colorado. Respectfully.

DERARE WELL MINA.

April 14,1903.

Br. James A. McGonigle, New Mint Building, Denver, Colorado.

Sir:

In view of the statement and recommendation contained in letter of the 2d instant, from the Superintendent of Construction of the new Mint Building at Denver, Colorado, and in accordance with the approval of this Department, your proposal, deted the let instant, addressed to him, in amount two hundred and seventynine dollars (\$379.00), is hereby accepted to furnish and place steel furring and expanded metal lathing in rooms in attic of the said building, to receive the plantering, in lies of plantering directly on the soffite of book tile as indicated on drawing (199, in accordance with the terms of the superintensent's letter to You of the Slet ultime, and to his entire satisfaction, a public erigency requiring the immediate performance of the work, which is to be considered as an attition to your contract, dated august 25.1902 for the completion of the building.

It is understood and agreed that this acceptance is not to affect the time for the completion of the work as required by the terms of your contract; that the same is gitted typopicion and all rights of the United States thereunder; and without project dice, also, to any and all rights of the United States thereunder; and without the

sureties on the bond executed for the feithful fulfillment of

Please acknowledge the receipt of this letter, a copy of which will be forwarded to the Superintendent of the building.

Respectfully,

J. C. P.

Assistant Socratary.

122

ENVER NEW MINT .

TREASURY DEPARTMENT. Inclosure 2761.

Washington, April 14,1902

Superintendent of Construction. New Mint Building. Denver . Colorado.

Sir:

I inclose herewith, for your information and the files of your office, a copy of Department letter, of even date, accepting the proposal of James A. McGonigle, the contractor for the completion of the building in your charge, to lay magnabestos blocks in that portion of the coining room floor that is over boiler room, for the additional sum of one thousand one hundred and ninety-four dollars (\$1,194.00), as stated.

You are hereby authorized to certify and issue vouchers on account of this addition, as required by the terms of the contract and the printed "Instructions to Superintendents", payment of which vouchers the Disbursing Agent has been authorized to make from the appropriation for Wint Building Denver, Colorado.

Respectfully.

nerves, HER MINT.

gr. James A. McGonigle, New Mint Building, Denver, Colorado. APT11 14,1908.

etw.

In view of the statement and recommendation contained in latter of the 3d instant, from the Superintentant of Construction if the now wint heliding panwar, colorado, and in secondance with the superval of this Department, your propess, of the seas cate, estimated to him, in amount one thousand one hundred and ninety-four foliars (91,104,00), in hereby eccepted to Ler magnihostos Wood in that portion of colning most floor over boiler room, it accurates with the terms of the Superintendent's latter to he of January 8,1005, and to his entire estimatestics, a public bid of January 1,1005, and to his notice estimatestics, a public bid January 1,1005, and to his notice estimatestics, a public bid an addition to your contract dated august 18,1005 for the Collection of the publisher.

It is understood and agreed that this modifies is not to threat the time for the completion of the verter required by the time of your contract; that the same is without projudice to any and all rights of the United States thereinderstand without projudtion, along, to any and all rights of the United States against the suretime on the bond executed for the Falkhall Fairliment of the

ontract.

Ploace acknowledge the receipt of this lester.

....tetant Sourcisty.

1.c.P.



TREASURY DEPARTMENT,

Washington, April 14, 1903

Superintendent of Construction, United States Mint Building (New), Denver, Colorado.

I have to a chrowledge the receipt of your letter of the 7th instant, relative to vent flue from basement toilet room near column number four, and you are directed to procure bids from Mr. NeGonigle to construct a double partition in basement between columns four and five, shown on drawing Ne,100 for the introduction of certain heating and vent flues referred to in your letter, and you are advised that register openings in locker room and gas generating plant in basement are to be placed twelve inches above floor and the registers are to be 16% x 18%. Upon receipt of the above mentioned proposal, with your definite recommendation, prompt action will be taken by this Office.

Respectfully.

DENVER, NEW MINTMGD

The account to the Larran Time
account on price secretaries the
account on price secretaries the

FORWARDING.

TREASURY DEPARTMENT,

Washington, April 17, 1903.

The Superintendent of Construction.

U. S. Mint (new),

Denver, Col.

Sir:

For your information find herewith copy of office letter of this date, addressed to Messre. S. Paith and Company, contractors for mechanical equipment of the building for which you are the Superintendent of Construction, advising them of approval of ample of White Vermont marble to be used incident to plumbing work.

The approved sample will be forwarded to you to-day, by express, charges prepaid.

Respectfully.

2 Supervisins propries

April 17, 1903.

Mossrs. S. Faith and Company,

2427 Pennsylvania Ave.,

Philadelphia, P

0 4 1.0

Recorded is another ledged of your letter of the 19th instant, forwarding sample of White Verment merble, for consideration in consection with plumbing work under your contract for monational equipment of the U.S. Mint (new), Jenwer, Gel., and you are advised that entd sample is approved, and has been forwarded this day to the Tup emintendent of Construction at the building, for his guidance.

Respectfully

J. K. TAYLOR,

DENVER NEW MINT.



TREASURY DEPARTMENT

WASHINGTON, April 1/1/ 1903

Superintenent of Construction, New Mint, Denver, Colorado.

Sir.

I inclose herewith, for your information and the files of your office, a copy of Department letter of even date, accepting the proposal of Mr. James A. McGenigle, the contractor for the completion of the building in your charge, to make certain modification in the manner of using batter in the rear retaining wall of the building, without extra expense to the Government, all as stated in detail in said letter of acceptance, which explains tiself.

Respectfully,

Supervising architect

Jos.

April 17, 1903.

Mr. James A. McGonigle, New Mint Building, Denver, Colorado.

nine

In view of the statements and recommendation contained in letter of April 11, 1805, from the Superintenent of centruction of the New Mint building at Denver, Bolorade, your proposal, dated April 10, 1805, addressed to him, is hereby accepted, to modify the rear retaining wall so as to use batter as indicated on sketch forwarded by you in lieu of as shown on drawing \$122, without additional cost to the Government, under your contract, dated August 25, 1808, for the completion of the building, a public exigency requiring this change in the work.

It is understood and agreed that this acceptance is not to affect the time for the completion of the entire work as fixed in the original contract; that the same is either prejuice to any and all rights of the United States thereunder; and without prejudice, also, to the rights of the United States against the cureties on the bend executed for the faithful intillment of the contract.

Please promptly acknowledge the receipt of this letter, a copy of which will be forwarded to the Superintendent of Construction, for his information.

Respectfully,

JCP

Assistant Secretary.



TREASURY DEPARTMENT. OFFICE OF THE SUPERVISING ARCHITECT.

Washington, April 18, 1903

Superintendent of Construction.

U. S. Mint (New).

Denver. Colorado.

Sir:

In reply to your letter of the 14th instant, relative to placing the name of Inspector Thompson, detailed to your building to take charge of the supervision and inspection of work incident to the mechanical equipment, upon the pay roll of contingent force of the building, you are advised that the name of said inspector is not to go upon the roll referred to. Respectfully.

DENVER NEW MINT.

(MUCLOSURE 3025)

TREASURY DEPARTMENT,



Washington, April 18, 1903.

The Superintendent of Construction,

United States (new) Mint,

Denver, Colorado.

sir:

There is enclosed herewith for information and file a copy of certain correspondence which has pusced between this office and Mr. J. A. Mcconigle, together with a tracing of drawing #158-B therein mentioned in connection with the marble cornice in the corridor of the building for which you are the superintendent of Construction, and you will please be covered accordingly.

Respectfully,

2 Superviding Monitors.

36

go the Supervising Architect,

Treasury Department, Washington, D.C.

Referring to your letter dated November 14th, 1902, in which
you state that the cast iron soil pipe we now have on the presises of
the U.S.Mint Building, Denver, may be used if the coating is burned out
we desire to say that we find it impossible to burn off the ceating and
make the pipe in any way resemble the uncoated pipe, nor does it permit
of a more perfect inspection than is the case prior to the burning pro-

In ordering this pipe we failed to order the uncoated ex-Hessly and as the coated pipe is used exclusively in the west we were furnished pipe as used in this section.

Our experience has been that extra heavy cast iron pipe con-Mans practically no blow holes or other imperfections and we believe t that the coating does not prohibit a proper inspection.

The defects, if any exist, in the pipe would be detected by the hydrostatic pressure test even if surface inspection failed to detect them.

In view of the fact that all of this pipe is undergracund we believe that the coating will act as a preservative and be an advantwe in lieu of a detriment.

The cost of returning this pipe to St.Louis and shipping the

We acknowledge our mistake in ordering the pipe and we hereby propose to deduct the sum of ONE HUNDRED DOLLARS (\$100.00) from our

contract price if permitted to use the coated cast iron pipe in lieu of the uncoated pipe required by the terms of the agreement. We understand that this change in the contract, if permitted.

Respectfully.

(Signed) S. Faith & Co.. Lewis.

P.S.Please wire decision at our expense.

will not affect the time of completion.

s.Paith & Co.,

Office of Custoffinn

U. S. COURT HOUSE AND POST OFFICE,

Pueblo, Colo., April 21, 1903.

Mr. Lee Ullery,

Sup't of Construction U.S.Mint Building,

Denver, Colorado.

Sir:--

With reference to the two window areas on the west side of this building, the specifications for the work new being done by The Piper Bros. Co. have this to say:

Before laying the floors in the areas, as hereinster specified, the ball traps must be carefully deleted to the drains; using brass directly the second of the second of the second of the second layer of the two window areas on the west side of the building was to be connected as above specified, if the dustedian of regime, the trans floors to be properly regained thereafter.

As the floors of these window areas need no repairs, and the bell traps are said not to leak, I was of opinion that the traps need not be taken up; but Mr. Morton, the janitor, has an impression that you instructed him to see that those traps were taken up and reset with 50der jointing. Kindly inform me on this point.

Respectfully,

JW H. Withthy

DENVER NEW MINT.





WASHINGTON APril 20.1903.

Superintendent of Construction, New Mint, Denver, Colorado.

Sir:

I inclose herewith, for your information and the files of your office, a copy of a letter this day addressed to the contractor for the completion of the building in your charge, relative to a sample of terranso, which letter explains itself. Respectfully,

Mr. James A. McGoniele, Hew Mint Building, Denver, Colorado.

Sine

I have to commended the receipt of your letter of the 14th instant, submitting samples for approval in commention with your contract for the completion of the New Mint building at Denver, Colorade, and you are advised that terrance, as represented by the sample, is rejected, instance as white chips are called for and the sample shows colored marble.

In this connection your attention is called to letter addressed to you on the Slat ultime relative to the specification requirements in regard to the submission of samples, together with the fact that up to the present time me attention appears to have been paid to said letter.

Respectfully

Printed Heading.

Denver, Colo., April 23rd,1903

To the

Supervising Architect,

Treasury Department, Washington, D.C.

Sir:-

Referring to paragraphs Nos.11,23 and 24 of the specification governing our contract for the installation of the Mechanical Equipment (except enegines and generators) in this building, we desire to herewith make claims for extension of the date for the completion of the work; which date for completion was March 28th,1903.

The condition of the building did not permit our completing our work within the stipulated time.

the placing of the interior finish of the building is easing us delay and said work is advancing so slowly that we are not warranted securing a more rapid advancement of the Mechanical Equipment.

The delays in the completion of our contract are due to easses beyond our control and we request that in accordance with paragraph
No.11 of the specification that consideration be given to this fact at
the time of final settlement.

Respectfully, (Signed) S.Paith & Co., per Lewis.



TREASURY DEPARTMENT,

7.B.W. 373W

Washington, April 21, 1903.

The Superintendent of Construction.

Denver, Col.

Siri

Replying to your letter of the jth instant, referring to drawing θ 124 forming part of contract for construction of the building for which you are the Superintendent, you are advised that arrangement of openings for flues mear column θ 0, as indicated on said drawing, is incorrect, and that flues must be instabled as shown on drawings numbered 101, 102, and 100, floor framing to be arranged accordingly.

Respectfully,

DENVER . NEW MINT. Inclosure 2779.

Washington, April 22,1903.

Superintendent of Construction. New Mint Building. Denver, Colorado.

I inclose herewith, for your information and the files of your office, a copy of Department letter of even date, accepting the proposal of S. Faith & Company, in amount two hundred and twenty-four dollars (\$224.00), for putting in good condition the roof gutter and down pipes of the building in your charge. this to be considered as independent of their contract for the mechanical equipment of the building.

You are hereby authorized to certify and issue vouchers on account of the work, upon Form 12B, after its completion by the contractors and acceptance by the Government, payment of which vouchers the Disbursing Agent has been authorized to make from the appropriation for Mint Building, Denver, Colorado. SOB

Respectfully.

Parker 37. 1903

JSS

DERVER, NEW MINT.

Annel on tone

Meanra. S. Paith & Co. . New Wint Building,

Gentlemen:

In view of the statement and recommendation contained in letter or the lath instant, from the dispersimentant of commentation that not the new sint multing, benwar, colorade, and in accordance with the approval of this Department, your proposal, that the lath instant, addressed to him, in second two humans and tenent-rour dollars (SER.CO.), he haven accepted to put in good condition the down aposts and roof gatter of the building, in accordance with the terms of your proposal and to the desire experiencism of the Duportmentant, a public expenser requiring the incondite purformance of the rook, which is to be considered independent of your contents for the momentual equipment of

t , building.

Payment on account of the work will be made, after its ecuplation by you and acceptance by the Government, from the appropriation for Mint Building, Denver, Colorado.

Respectfully,

Acting Recretary.

T. J. C. P.



FORWARDING

TREASURY DEPARTMENT,
OFFICE OF THE SUPERVISING ARCHITECT.

Washington, April 21, 1903.

The Superintendent of Construction,
United States Mint Building,
Denver.Colorado.

Sir:

There is enclosed herewith for information and file a copy of Office letter this day addressed to Mr. James A. McGonigle, and, under separate corer, two cests of shop drawings Nos.18e to 196, inclusive, therein mentioned, for certain ornamental iron work to be supplied in connection with the building for which you are the Superintendent of Construction.

Respectfully.

(NOWALINO)
DHANKE IN (HEM)

TREASURY DEPARTMENT

Washington, April 21,1903.

Mr. James A. Medenigle, Leavenworth, Kansas.

The Office is in receipt of your letter of the 17th instant, transmitting, in quadruplicate, whop drawings for the iron grilles for exterior doors and windows and for the iron lamps and balessies to be supplied in connection with your contract for the new United States Mint Building at Denver, Colorndo, and in reply you are advised that said drawings have been given Office numbers 100 to 106, inclusive, and one set of the prints has this day been returned to you under separate cover, approved subject to the specification requirements requesting fitting, measurements, etc., and the corrections noted thereon in red.

Respectfully.

(Signed) J. K. TAYLOR, Supervising Architect. TREASURY DEPARTMENT,

F.B.W.



Washington, April 21,1903.

The Superintendent of Construction.

United States Mint Building, Denver, Colorado.

Sir:

The reply to your communication of April 16th in reference to the approval of shop drawing No.187 for the unliking of which you are the Superintendent of Construction, on which certain cepting was indicated as 2' 3' in width, you are informed that an error was made in checking this drawing, 2' o'.1/2' beging the correct width of the cepting on walls along South Thirteenth Street, Evans Street and Coltax Avenue, and 2' 3' for the cepting on rear retaining wall.

Respectfully.



TREASURY DEPARTMENT

WASHINGTON April 22,1903.

Superintendent of Construction, New Mint, Denver, Colorado.

Sir:

I have to acknowledge the receipt of your letter of the lith instant, in which you state that the contractor for the completion of the building in your charge, Mr.Modemigle, is unable to find the name of parties who can furnish Alberne stone and you are advised that it is understood that the Alberne Stone Company of New York City can furnish the stone. Respectfully.

DENVER NEW MINT.

2170

TREASURY DEPARTMENT,
OFFICE OF THE SUPERVISING ARCHITECT.

Washington, April 24,1903.

The Superintendent of Construction,

United States (new) Mint,

Denver, Colorado.

In reply to your letter of the 21st instant, there is enclosed herewith a copy of the correspondence, referred to in office letter of the 18th instant in relation to drawing \$155-3 for the marble cornice in the corridor of the building for which you are the Superintendent of Construction, which you state has been last in transplacion.

Respectfully,

(ENCLOSURE 3024)

Washington, April 18, 1903.

Mr. J. A. McGonisle.

Leavenworth, Kansas.

Siz

In reply to your communication of April 14th, transmitting a letter to you from the Vermont Marble Company of April 20d, in reference to a discrepancy between the contract drawings and the full size details for the marble cornice in the corridor of the new United States Mint Building, Denver, Golorade, you are informed that there is herewith emclosed a tracing of full size detail drawing \$155-B, showing the detail of this modilion in accordance with the contract drawings, and you are directed to carry out the work in accordance therewith.

Respectfully,

(Signed) J. K. Taylor, Supervising Architect. PROCTOR, VT., April 2, 1903.

Mr. James A. McGonigle,

Leavenworth, Kans.

Denver Mint.

Dear Sir:

There is a big discrepancy between the original drawings on which we estimated for you and on the full size details that you have furnished us for the marble cornice for this job. Under another cover we are sending you a tracing explaining fully what we mean. The original drawings in several in-Stances indicate that the under sides of the modillions, etc. are Simply to have sunk disks, while the full size details that you furnish us call for work of a very different character and of a great deal more expense to us. We ask that you have the full size detail changed to agree with the original drawings. Kindly give his your early attention.

urs truly

Vermont Marble Co.

r. J. Knox Taylor,

Supervising Architect,

Washington.

Dear Sire

I enclose a letter from the Vermont Marble Company of Proctor claiming there is a discrepancy between the original draw-

ings and the full size details afterwards furnished.

Will you please examine into it and let me know.

Yours truly,

(Signed) James A. McGonigle.



TREASURY DEPARTMENT

WASHINGTON ,April 22,1903.

Superintendent of Construction. New Mint. Denver, Colorado.

Sir:

I have to acknowledge the receipt of your letter of the 26th ultime and, under separate cover, of the sample of linseed oil, taken from material delivered on the site of the building in your charge, and you are advised that the same has been tested and found to be satisfactory.

Respectfully.



TREASURY DEPARTMENT. OFFICE OF THE SUPERVISING ARCHITECT.

Washington, April 29, 1903.

The Superintendent of Construction, United States Mint Building. Denver.Colorado.

Sir:

There is enclosed herewith for information and file a copy of Office letter of this date addressed to Mr. James A. McGonigle, relative to certain work to be supplied under his contract for the interior finish of the building for which you are the Superintendent of Construction, which will explain itself.

Respectfully.

DENVER (new) MINT.



TREASURY DEPARTMENT,

OFFICE OF THE SUPERVISING ARCHITECT.

Washington, April 29, 1903.

Mr. J. A. McConigle,

Fayette County. Pennsylvania.

In accordance with your verbal request of April 27th, the following information in explanation of the inquiries forwarded to you by your mib-contractor for mill work in the United States new Wint Building, Danver, Colorado, is herowith transmitted.

1. Sash generally are to be 1-3/4" thick; but the such in window "0", first story, should be 2" thick, as figured on contract drawing flis.

2. Pull size detail drawing \$107 may be followed as regards detail of coulding in getting out sashes.

3. The T irons called for on page #34 of the specifications are intended to be placed in the meeting rails of the sashes, and it was not intended that these should be placed in the bottom rails.

4. The strip on frame for pivoted inside sash should be secured to the frame as specified.

5. A 7/8" base may be used in all cases where not otherwise shown on contract drawings.

6 & 7. In many cases the wood finish is shown as a whole - not detailed in pieces - the question of jointing boing left to the judgment of the contractor.

9. Door moulding may be narrowed 1/4"; nembers being adjusted to this change; this moulding to be mailed to

11 . You have been furnished with full size details Nos. 150 to 173, inclusive, and Nos. 185-A and 185-B for marble work, and it is believed that these details cover all the various items referred to by your subcontractors.

DESIVER (now) MINT: APRIL 20, 1905; J.A. McCONTOLE: No.2.

The following information is, however, included for the information of your sub-contractors: BASEMENT:

Doors T,U and U' may be made similar to window P', drawing #151.

Arched openings near staircase are in plaster; no full size details are required.

Iron gates A and B are shown on drawing flos. Doors 0 and 0' are similar to M', drawing \$150. Folding gates are not detailed; shop drawings

for same being required. Doors M and P are similar to M', drawing \$150. Windows F-2 and F-3 are similar to F,drawing No. 151; see also scale drawing \$117.

Door B is similar to A-1, drawing fise. Boors D, B-1 and B-2, similar to C, drawing \$180. Polding door to lift #8, similar to A', sheet 150. Closet door on baloomy similar to C, drawing Floo. Door jamb, lift ff, messanine, is cast iron.

RECOND PLOOR:

Door E-2. on drawing \$180. Doors F and F-2 on drawing \$150. Doors C', similar to C, drawing \$160.

direular transon window 0, and source transon more V. V'. W and X, similar to doors C on drawing

No. 160. windows L, on drawing \$151. windows M,M' and M, similar to L; see scale drawing

The question regarding the approval of the sample

of California white pine for window frames will form the subject of a separate communication.

emergising Architect.

MIGD CONTRACTOR OF THE PARTY OF

TREASURY DEPARTMENT,

Washington, April 28, 1903.

The Superintendent of Construction.

U. S. Mint (new),

Sir:

Denver, Col.

For your information find herewith copy of office letter of this date, addressed to Messrs. S. Paith and Company, contractors for the mechanical equipment of the building for which you are the Cupe intendent, advising them of approval of sample of electro-galvanized conduit.

The approved sample will be forwarded to you to-day under separate cover.

Respectfully,

gant Supervision production.

April 20, 1903.

Monorp. S. Fuith and Company.

2427 Pennsylvania Ave. -

Philadelphia, Pa-

P Cirs:

Roplying to your letter of the Ried Instant, formanding namples of electro-galvanised conduit which you desire to use in connection with electrical bork under your contrast for the mochanical equipment of the U. S. Mint (new), Durrer, Sch., you now onlying that the sample was been approved, and will be formanded to day to the superintendent at the building, for his continue.

Respectfully,

(Signed) J. K. TAYLOR, Supervising Architect.

EK Supervision in succession

TREASURY DEPARTMENT. OFFICE OF THE SUPERVISING ARCHITECT.

Washington, April 28, 1903.

U. S. Mint (New).

Denver. Col.

Replying to your letter of the 24th instant, with reference to construction of flue from deposit melting room in basement of the building for which you are Superintendent, you are advised that the two vent registers at ceiling in the room referred to, shown on drawing H-81, and referred to by you, are included in the contract for mechanical equipment. (See specification, last part of paragraph 722.)

Respectfully,

DEVER MINT (NEW)

TREASURY DEPARTMENT, OFFICE OF THE SUPERVISING ARCHITECT.

Washington, May 1, 1903.

Superintendent of Construction, U.S.Mint Building, (New), Denver, Colorado.

Sir:

I enclose herewith, for your information and the files of your office, copy of a letter this day addressed to Mr. James A. McGonigle, contractor for the construction of the building in your charge, relative to sample of California white pine, which letter explains itself.

Respectfully,

pearle

Supervising Architect

Mr. James A. McGenigle, Locyemerth, Mannes.

I have to assumed age the reseipt of your letter of the 37th instant, and, under segments cover, manufe of Galifornia Walts pine educated for approval in comments of the Jour office and the distribution of the Jour United States Mint building at Denver, Colorade, and you are advised that the white pine, as represented by the savele, is rejected, the grain appearing to be exceedingly coarse and the wood not homogeneous.

In this connection you are advised that almos October 10, 100g you have been in default, under the tenus of your contract, in the schmidsion or samples and you are requested to daylos this office at each of any reasons which would operate to relieve you from the penalty presented for such default, any unless you thereughly make any total office in report thereto, the Opportunited will, on the Soth or law, be directed to discontinue the insumes of your contract relative to samples, with the terms of your contract relative to samples.

Respectfully,

DENVER NEW MINT. TOFASHRY DEPARTMENT.

Inclosure 3317 OFFICE OF THE SUPERVISING ARCHITEC

Washington, May 1,1903.

Superintendent of Construction, New Wint Building, Denver Colorado.

I inclose herewith, for your information and the files of your office, a copy of Department letter of even date, accepting the proposal of S. Faith & Company to deduct the eum of one hundred dollars (\$100.00) from the amount to be paid them under their contract for the mechanical equipment of the building in your charge, to substitute asphalted met iron pipe, in lieu of uncoated pipe specified.

The Disbursing Agent has been advised of this deduction.

Respectfully.

Respectfully

JES

Messra. S. Faith & Co., Bew Mint Building, Denver, Colorado.

Gantlemen:

In view of the statement and recommendation contained

in letter of the Elst ultime, from the Superintendent of construction of the new Mint Smilding at Denver, Colorado, and in accordance with the approval of this Department, your proposal of the same

date is hereby accepted to deduct the sum of one hundred college (\$100.00) from the amount to be paid you under your contract, asted largues 0,1900, for the mechanical equipment of the building, on

account of substituting asphalted cast iron, in lieu or the uncosted sipe specified, a public exigency requiring the casage in the work.

It is understood and agreed that this occupance is not to

errost the time for the completion of the year as required by the terms of your contract; that the same in without projutice to any main rights of the United States theremoders and exthens projudice, also, to have and all rights of the United States and not the coroline on the bent excepted for the faithful fulfillment of the

Please acknowledge the receipt of this letter, a copy of which will be forwarded to the Superintendent.

Respectfully,

Anting Sogratory.

J.C.F.



TREASURY DEPARTMENT. OFFICE OF THE SUPERVISING ARCHITECT.

> April 30, 1903. Washington.

(FORWARDING)

The Superintendent of Construction,

U.S. Mint Building.

Denver, Colorado.

Siri

In reply to your letter of April 22nd, in reference to the erection of the furring for the plastered arch over the entrance vestibule to corridor in the building for which you are the Superintendent of Construction, you are informed that there are forwarded herewith two prints of drawing No.149, which, it is believed, will explain the points in question.

Attention is called to the fact that the soffit of arch is not paneled, but that the vertical faces are; also that these faces are over line of column at neck, and that this drawing supersedes drawing No. 112 in this respect. Respectfully.



TREASURY DEPARTMENT. OFFICE OF THE SUPERVISING ARCHITECT,

Washington, May 1,1903.

Superintendent of Construction,

U.S.Mint (New),

Denver, Colorado.

Your communication of the 24th ultimo is acknowledged, transmitting a communication addressed to the office under date of the 23rd ultimo, by Messrs, S. Faith and Company, contractors for the mechanical equipment, in relation to their claim for delays on account of the unfinished condition of work under the contract for the interior finish, &c., at the building under your charge.

The statements made in your letter and the enclosure are noted and you are requested to advise Messrs.S. Faith and Company, that all delays of the nature indicated will receive consideration at time of final settlement, under the provisions of the contract bearing thereon.

It is also desired that you keep record of the delays, in order that you may be able to make demand upon the contractors at such times as may be necessary, to prosecute the work.

Referring to the backward condition of the work under the contract for the interior finish, you are requested to advise the office, in a special communication, more specifically in regard thereto, and if it is your judgment that some decided measures should be taken by the Department to produce better results, a recommendation should be made by you overing this feature.

Respectfully,





TREASURY DEPARTMENT,

Washington, May 2, 1903.

Superintendent of Construction, New Mint, Denver, Colorado.

-

You are directed to obtain from Messrs. S. Paith & Company contractors for the mechanical equipment at the building in your charge, a proposal for supplying five tablets for the five fan motors constructed and supported similar to tablets required for pumps, etc., under pracaronh #502 of the specification governing their contract; the controlling rheestats, called for by paragraph #507 of the specification, are to be mounted on the new tablets, and new breakers and switches are to be Turnished similar to those called for by paragraph #502 mounted on the new boards above-referred to. Upon receipt of the proposal you are directed to forward it to this Office with your definite recommendation, upon receipt of which prompt action will be taken.

Respectfully.

Supervising Architect.

DESIVER. NEW MINT.



TREASURY DEPARTMENT,

Washington, May 6, 1903.

F.B.W. 305

FBW

The Superintendent of Construction,



U. S. Mint (new),

Sir

For your information find herewith copy of office letter of this day, addressed to S. Patth and Company, contractors for the mechanical equipment of the building for which you are the Superintendent, advising them relative to approval of certain plumbing samples, which will be forwarded to you to-day by express, charges prepaid.

Respectfully, .



Mossre. S. Faith and Company,

2427 Ponnsylvania Avenue,

P Philadelphia, Pm.

Sira:

Referring to your letter of the 4th finatumb, savining the forwarding of certain plumbing snaples for consideration insident to your contract for meanments equipment of the U.S. Mint (new), Denver, Col., your attention is called to office letter of May 4, relative to all snaples mentioned in your letter except the aloy wink trap standard, and you are now advised of the approval of founties non-explaining any standards for aloy sinks, as per sample, and brass floor flanges, as per sample flanges substituted with trap stendard, for baseoust comments.

Flanges for commentions above the basement must be tapped and threaded for sorrer commentions to waste piping. Approved sometime of true standard and floor flance will.

Approved samples of trap of commitmention, with copy of be sent to the Superintendent of Commitmention, with copy of

his lette

Respectfully,

(Signed) J.K.TAY

Supervising Architect.

TREASURY DEPARTMENT. OFFICE OF THE SUPERVISING ARCHITECT

Washington, May 6, 1903.

Superintendent of Construction. New Mint.

Denver. Colorado.

I have to acknowledge the receipt of your letter of the 30th ultimo and, under separate cover, of the sample of Colorado Portland cement, referred to therein, taken from material delivered on the site of the building in your charge. and you are advised that as the sample contains only one quart. it is difficult to make satisfactory tests with this amount. and you are directed to forward another sample, containing at lenst two (2) quarts, as soon as possible.

Respectfully.

TREASURY DEPARTMENT,

Washington, May 6, 1903.

Inclosure No.9417.

Mr. Lee Ullery.

Superintendent of Construction.

U. S. Mint (new),

Denver, Colorado.

Sir:

There is inclosed herewith copy of letter this day addressed to the Custodian of the Post Office and Court House, Denver, Colorado, submitting a scheme by which additional space may be secured for the post-office in that building, etc., and you are requested to call upon the Custodian and afford him such assistance as he may desire.

Respectfully.

Supervising Architect.



TREASURY DEPARTMENT,

Washington, May 6, 1903.

Custodian.

Post Office and Court House, Denver, Colorado.

Sir:

This office is prepared to give consideration to certain changes in assignments, subject to Departmental approval, at the building in your costody, and repairs incident thereto.

The schem is now outlined, with request that you submit your recommendation, and its. Ullery has been flurnished with a copy of this commication and repeated to assist you in the matter and also in obtaining proposals, which you are requested to present; with the understanding, however, that no liability shall be incurred as a charge signing the appropriation for the current fiscal year.

It is the purpose to easign room 2-3, first floor, to wholesale and retail stemp eashier, financial clerk and bookkeeper, and to easign room 4 as an excilinary to the money-order

On second floor, to renove toilet from reem 25 and to cutcomminishing door between 25 and reem adjoining, and to run a partition dividing reem 21-22, ansigning portion of that room and the former belief reem to the Postmantor, and that portion of the room divided minitical to the Clerk of the Court.

of the room invade.

To remove stairway next alley and installing a partition
along corridor line and assigning this space to the U.S. Marahal.

On the floor above, to floor ever the space where steir has been removed and the room so secured to be subject to later ansignments.

In this commentian attention is called to entherity under date of April 20th to accept the proposal of J. J. Bitter for placing measuring floor in memographic department, and in the owner that the suggested scheme mosts with approval, it may be unmeasury to undertake this work, and you are, therefore, requested to enthalt your recommendation and to state whether the Department has been as yet committed in any way.

Supervising Architect.



TREASURY DEPARTMENT,

Washington, May 4, 1905.

The Superintendent of Construction,

U. S. Mint (n

onver, Col.

....

For your information find herewith copy of office letter of this date, addressed to Resers. S. Taith and Company, contractors for mechanical equipment of the building for which you are the Superintendent of Commitmention, advising them relative to approval or rejection of plumbing fixtures and appliances which they desire to use in the work.

The approved samples will be forwarded to you to-day, by express, charges prepaid.

Respectfull

Les Supervicing front Coot.

May 4, 1903.

Mossrs. S. Faith and Sons,

2427 Pennsylvania Ave.,

.....

Referring to your contract for mechanical equipment of the U.S. Peat office, Court House, etc., San Francisco, Cal., you are edviced of the approval of the following-massed plunding fixtures and appliances, as per samples submittees:

Mater Cleast Borl, with floor outlet: Wolff Manufacturing Company's "Superior Syphon Jet";

Water Closet Bowl, with wall outlet: Welff Manufacturing Compuny's "Superior Syphon Jet";

Water Closet Seat: Welff Manufacturing Company's special reinforced quartered onk seat;

Water Closet Fleer Flange, for basement connections only; Wolff Manufacturing Company; Ganket for water closet connections: Wolff Manufacturing

Urinal Bowl: Welff Manufacturing Company, "Syphon Jet"; Urinal Wasto Connection Fittings: Welff Manufacturing Co.;

slop Sink: Welff Manufacturing Company, Class "A", heavy percelain glaned, inside and outside, and fitted with brass mickel-plated flugding ris;

that look shield gate valves must be provided in sup-

Strainer for slop sink: Welff Manufacturing Company; Combination Faucet and Connections for slop sink (except

Layatory Bowl: Welff Hanufacturing Company;

Layatory Bracket: Wolfr Manufacturing Company;

Mon-Syphoning Lavatory Trap (except that traps furnished must be 1-1/2" for the single and two-basin lavatories and 2" for the five-basin lavatory, as required by the specification): "Ideal", Ideal Manufacturing Company; Double Coat Hook: Wolff Manufacturing Company;

Buffer for Water Closet Door: Wolff Manufacturing Company; Flushing Valve for Water Closet: Welff Manufacturing Co.:

Flushing Valve for Urinal: Wolff Munufacturing Company:

Plushing Valve for Slop Sink: Wolff Manufacturing Company;

to the guarantee required by paragraphs 104, 105, and ished brans, heavily nickel-plated handles, personently fastened to the operating agvers as required by nickel-plated ground joint union must also be provided on the supply connection to each flushing valve between the flushing valve and cut-off valve, as required

The following-named samples submitted by you are rejected for the reasons hereins ter stated, and you are requested to sub-

mit natiofactory amples in their place:

Self-Closing Layatory Paucet: Welff Manufacturing Company, "Giolos", with round handles. Some does not operate entisfactorily. Layatory faucets must be adjusted to operate casily with 60 lbs. enter precaure on the eystom, and the handles of faucets should have vider right

Nickel-Plated Brass Tubing, same not being of required thickness for waste piping. Not less than 18 S. F. gauge required by specification;

Nickel-Plated Floor and Ball Plates: Same are not oust brage as required by puragraphs 147 and 148 of specification; You are requested to furnish susples of the following-named additional plumbing appliances, etc., as required by paragraph 296 of specification:

Water Closet Floor Flange for screw jointed connection;

Non-Syphoning Trap Standard for slop sink;

Toilet Paper Holder;

One 1-1/4" finished brass, nickel-plated gate valve with lock shield:

Fire Hose Reel or Rack;

Pire Hose;

One complete Standard for Water Sleet Partition, including Expansion Bolt;
One Angle Fastening for mater closet partition;

One Angle Pastoning for sater diones partitions,

One Socket Fastening for water eleast partition

One Hinge for water closet door;

One Belt and Stop for water closet door;

One 12" long section of \$16 8. W. gauge brass, nickel-plated Tubing, for water elect enclosure framing; One 12" section brass, nickel-plated mater pipe, "Standard"

U. S. pipe gauge; One 12° long section of 2° diameter galvanised wrought iron

or steel Lead Lined Pipe;

One 12" long section of 4" diameter cast iron load lined Pipe.

Approved samples will be sent to the Superintendent of Construction, and rejected samples returned to you, by express, collect



TREASURY DEPARTMENT,

Washington, May 5, 1903.

Superintendent of Construction, Mint Building.

Denver, Colorado.

Sir:-

Respectfully,

Chief Executive Officer.

Pueblo, Colo., May 7,1903.

Office of Custodian

Mr. Lee Ullery,

Sup't of Construction,

U.S.Mint Building, Denver Colo.

Dear Sir .--

Your communication of 6th inst. at hand; I enclose herewith the bill of particulars referred to, and have to report that the work of The Piper Bros. Co. will be completed by the end of this month, but that they do not expect final inspection until the lawn has been given time to show whether the work has been successful as to the re-sodding. Probably the first week in June is as early as it would be posmible to judge of the quality of the lawn improvements.

Respectfully,

ENDAgood acty ailstin

THE WESTERN UNION TELEGRAPH COMPANY.

CARLE SERVICE TO ALL THE WORLD. 23,000 OFFICES IN AMERICA. The Company TRANSMITS and DELIVER'S messages only on conditions limiting its liability, which have been assented to by the sender of the following messages

BORERT C. CLOWRY, President and General Manager. RECEIVED at 1114 to 1118 17th St., Denver, Colo.

540 CH BY N 27 Pd Govt.

the the message is filed with the Company for transmission

Chicago Mey 13

Mr.Lee Ullery.

Supt of Construction U SMint Bldg. Denver. Col.

leach case postponed Do not come until further notice.

This is no UNREPEATED MEDIAGE, and is delivered by request of the sender, under the conditions named above.

S H Bethes.

United States Attorney

DENVER NEW MINT.



TREASURY DEPARTMENT,

Washington, May 11, 1903.

Superintendent of Construction, New Mint, Denver, Colorado.

Sir

You are directed to obtain from the electrical contractors at the building in your charge a proposal for the supply and installation of a 1 1/4" conduit with #4 B. & S. gauge conductor running from junction box A-S on power circuit #18, drawing E.W..99, in floor construction, a distance of about 14'0" north, then down on east face of wall between heater and engine rooms to a point about 5'6" above heater room floor, and forward it to this Office with your definite recommendation.

Respectfully,

20 Menter

Supervising Architect.

DENVER NEW MINT.

TREASURY DEPARTMENT.

LOSUFE 4294 OFFICE OF THE SUPERVISING ARCHITECT, Washington, May 14, 1903.

Superintendent of construction. New Mint Building. Denver, Colorado.

Sir. I inclose herewith, for your information and the files of your office, a copy of Department letter of even date, accepting the proposal of Messrs. S. Faith & Company, the contractors for the mechanical equipment of the building in your charge, to make certain substitution of air compressors.etc.. without additional cost to the Government, all as stated in detail in said letter of acceptance, and there is forwarded you, under separate cover, a copy of drawings Nos. H-203 and H-204, for the files of your office and your guidance in accepting the work.

Respectfully.

WHENTER NEW MINT.

May 14, 1905.

Weggrs. S. Paith & Company,

In view of the public exigency which requires the immediate performance of the work, your proposal dated May 11. 1903, in hereby accepted, to substitute, without additional cost to the Government, under your contract, dated Amoust 9, 1902, for the mechanical equipment of the new wint Building at Denver, Colorado, two Clayton twin, two-stage air compressors, with silent chain drive, in lieu of the Stillwell-Bierce h Smith-Vaile Company's compressors, approved by Department letter of August 9, 1902, the change being made as it is understood that Meelivery of the appliance originally approved can not be rade, all as set forth in your proposal and the spaoffication attached thereto, and the two drawings submitted by you are approved; that of the Clayton air compressor having been given Office number 17005 and that showing location of air compressor and compressed air tarks and house purps and air pressure tank, etc., number H-204. One copy of each of the drawings is forwarded you herewith and one will be sent to the Superintendent of Construction for the files of his office and his guidance in accepting the work.

It is understood and agreed that this acceptance is not to affect the time for the completion of the entire work as fixed in the original contract; that the same is without

DENVER HEW MINT, MAY 14,1905, MESSRS. S. PAITE & COMPANY-----2.

prejudice to any and all rights of the United States thereunder; and without prejudice, also, to the rights of the United States against the cureties on the bond executed for the faithful fulfillment of the contract.

Please promptly admovided the receipt of this letter, a copy of which will be forwarded to the Superintendent of Construction, for his information.

Respectfully,

Assistant Secretary.

JOB

(C O P Y)

Letter head of S. Faith & Company.

Philadelphia, May 11, 1903.

specifications covering the two 9 x $5\frac{1}{2}$ x 9 Clayton duplex notor driven air compressors for the Denver Wint, Denver, Colo.

The compressors are to be of the Buples type having 9" Low pressure air cylinder

52° high pressure air cylinder, all of 9° stroke, mounted on a bedplate extended to receive mater. All castings to be made of close grained gray from and well finished. The connection between motor drive to be made of special gears. The detail construction is as follows:

The e* piston has four east iron backing rings sprung in.

The 5½* piston consists of body, bull ring and follower and four
east iron backing rings, which are turned 5½* and presed against
the cylinder wall of two cast iron spring rings. The low pressure
discharge and maction valves are hard rubber faced and are of the
flat disc, type. The valve seats are of bromes and screed into
the deck on a fine tames thread, making the maximum amount of clearance at the end of the cylinder. The height pressure discharge
and suction valves are conical and made of bromes, well guided in
their seats. The high pressure air cylinder is water jacketed.

their seats. The high presume are dynamics the diameter of the main shaft is 2\$\frac{2}{3}^*\$, length of bearings for \$2\frac{2}{3}^*\$, crosshead pins being two pins of \$1\frac{1}{2}^*\$ diameter by \$2\frac{1}{3}^*\$.



TREASURY DEPARTMENT, OFFICE OF THE SUPERVISING ARCHITECT.

Washington, May 13, 1903.

The Superintendent of Construction,

U. S. Mint (New),

Denver, Col.

Sir:

For your information find herewith copy of office letter of this date, addressed to Messre. S. Faith and Company, contractors for the mechanical equipment of the building for which you are the Superintendent of Construction, relative to meanstone sinks to be supplied under said contract.

Respectfully,

18 sol

Supervising Frontect.

May 14, 1903.

Mesors. S. Paith and Company, 2427 Pennsylvania Avenue, Philadelphia, Pa.

Replying to your letter or the lith instant, relative to concerne sinks to be supplied under your contract for mechanical control outlines of the U.S. Mint (new), between cold, you are not vised that this erites has no destif dwarfage or cuts of the special sinks required, but the description or said sinks in unrangraphs not to said of the special sinks required, but the description of said sinks in unrangraphs not to said of the specialistic governing the work seems to be autificiently along the enable you to build seem in a qualificatory manner.

In addition to the description referred to, you are advised that the bottom of each of the societies sinks should be slightly dished, so so to deal obsured the weste outlet.

Hompoor many

(Signed) J. K. TAYLOR

Supervising Architect.

DENVER NEW LITTER.

TREASURY DEPARTMENT OFFICE OF THE SUPERVISING ARCHITECT.

Washington, May 13. 1903.

Superintendent of Construction. New Wint.

Denver. Colorado.

Sir:

METALS IN LONG SOUTH ON

You are directed to obtain from the contractor for the mechanical equipment for the building in your charge, a proposal for the supply and installation of two 8" vibrating electric gongs with three push bottons, wire tubing, etc., and a battery of four Leclanche type cells for the bell at front entrance, and eight cells for bell at back entrance, or a sufficient number of cells for the satisfactory operation of each bell. Gongs to be highly polished, other parts neatly finished in black enamel, and the bells to be of different pitch. The push bottons to be of ornamental design and finished in bronze; the button at front entrance to be placed on west side of doorway on outer granite reveal. For the gong at back door there must be two buttons, one at the door on east side, and one at east entrance of alley, on north side of gateway, and placed about 5'0" above grade. The bell for front entrance to be placed about 10.0" above floor in northwest corner of entrance hall and back of column; the bell for rear entrance to be placed on east side of doorway and about 8'0" shove floor. Battery for bell at front entrance to be placed on a shelf in closet of Cashier's room; and for the bell at back entrance, to be placed in a neat wood case on south wall of corridor and near bell. Wires in the building to be run

DENVER NEW MINT, MAY 13,1903, SUPERINTENDENT OF CONSTRUCTION-3.

In tubing and from button at alley gate in steel conduit properly protected from correction. Upon receipt of said proposal, you are directed to forward it to this Office with your definite recommendation.

Respectfully,

Supervising Architect.

TREASURY DEPARTMENT. OFFICE OF THE SUPERVISING ARCHITECT.

Washington, May 14, 1903.

The Superintendent of Construction, U. S. Mint (new), Denver. Col.

For your information find herewith copy of office letter of this date, addressed to Messrs. S. Faith and Company, contractors for the mechanical equipment of the building for which you are the Superintendent of Construction, advising them relative to approval or rejection of certain electrical aunliances and materials which they desire to use in the work.

The approved samples (4) will be forwarded to you to-day, by express, charges prepaid.

Respectfully,

DODE NOT

May 14, 1903.

Messrs. S. Faith and Company, 2427 Pennsylvania Ave.,

Philadelphia, Pa.

Sirs

Boodyn is admostledged of your letter of the 0th instant, forwarding for consideration certain samples incident to electrica. work under your contract for mechanical equipment of the b. n. dint (new), horror, tol., and you are advised that the facilities made samples are approved:

> Ceiling outlet bux; Plug switch outlet box. Wire;

the following-named camples are rejected, for the reasons

Ploor box: of inferior workmanship; Vault receptacle; defective and incomplete.

the rejected samples will be returned to you by empress, charges collect, and you are requested to commit as seen as possible samples fully in accordance with specification requirements. The supercond samples will be sent to the Superintendent at

the building, with copy of this letter.

Respectfully,

Supervising Architect.

(Signer

PRINTED HEADING.

Philadelphia, May 16th, 1903.

Superintendent of Construction.

New Mint, Denver, Colo.

Sir:-

We propose to furnish in connection with our centract for the Mschanical Equipment for the W.S.Mint (New), Derver, Colorado, five tablets for the fire fan notors constructed and supported similar to spales required for pumps, etc., under paragraph #582 of the specification governing the above contract. The controlling rheestats, called for by paragraph #592 of the specifications, are to be nounted on the matchlets, and new breakers and extenses are to be fournished similar to those called for by paragraph #592 counted on the new boards above referred to, for the sum of Five hundred and fifty Dellars (\$850.). The luminous called for are of a high grade and require special work. Respectfully,

(Signed) S.Faith & Co.

May 22nd.

Mr. Lee Ullery.

Superintendent of Construction, Mint Building, Denver, Colo.

Sir:-

I hereby propose to remove the louvres and put in place the shutters, mechanism &c. and additional gutters of skylight of the Mint Building in this city in accordance with drawing No. 139 and and your letter of Nov. 25th, 1902 for the sum of one thousand three hundred eighty five (\$2385.00) Dollars.

Annes AM Gangle

May 22nd.

er. Lee U2.2erv

Supt. of Construction, Mint Building, Denver, Colo.

81r:-

I hereby propose to excavate for and put in place the extra depth of concrete foundations under chimneys and columns in the Mant Duilding in this city as requested by your letter of the 18th instant for Fifty (480.00) Dellars.

James A. Meharigh

Contractor.

May 22nd.

3

Mr. Lee Ullery.

Supt. of Construction, Mint Building, Denver, Colo.

Sir:-

I hereby propose to put in place the double terra cotta partition in basement between column Nos. 4 and 5 of the Mint Build ing in this city as requested in your letter of the 17th ultimoro thirty three (\$35.00) Bullars.

James S. Mohough

Contractor

Hay 22nd.

3.

wr. Lee Ullery.

Supt. of Construction, Mint Building, Denver, Colo.

Sir:-

I hereby propose to furnish and put in place the three regsters in furred ceilings of the Purnice and Acid Laboratory rooms of the Mint Smilding in this city as requested in your letter of the End ultimo, for the sum of Sixty nine (&65.00) Dellars.

Contractor.

Cotteraceou

Mr. Lee Ullery.

Supt. of Construction, Mint Suilding, Denver, Colo.

Sir:-

I hereby propose to put in place the plank walks, platforms to, and prepare the openings in the terrg cotts partitions above furred cellings of first and second stories of the little Soliding in this city in accordance with your letter of the lath, instant and blue prints Nos. 1 and 27 for the sum of Three hundred (\$000.00) bollars.

on giral sighed Jame Gorige

Contract

DENVER NEW MINT.

TREASURY DEPARTMENT

WASHINGTON May 20, 1903.

Superintendent of Construction, New Mint Building, Denver Coloredo.

gir:

I inclose herewith, for your information and the files of your office, a copy of a letter of even date, which explains itself, addressed to the contractor for the completion of the building in your charge, relative to his admust in the matter of submission of samples required, and you are directed to suspend the issuance of vouchors to him for payments on account of the work, until receipt of further instructions from this office.

SS

Hay 20, 1908.

r. James A. McGonigle, Care of Superintendentof Construction, New Mint Duilding, Denver, Colorado.

Sir:

Noferthing to Office letter to you of the let instant, relative to your default in the matter of empiles required in commercian tilt your contract for the completion of the new kint hullding at bower, Colorado, and your lotter of the 14th instant, you are thried that the duperintendent of Construction has been directed to caspend the issuence of vouchers to you for payments on setount of the work during such time as the default continues.

Supervising Architect.



TREASURY DEPARTMENT

WASHINGTON May 22,1903.

Superintendent of Construction, New Mint Building, Denver, Colorado.

Sir:

I inclose herwith, for your information and the files of your office, a copy of a letter of even date, addressed to the contractors for the vaults for the building in your charge, reletive to the decoration on the vault doors, which letter explains itself.

Respectfully,

JSS

May 22,1903.

Forwarding.

The Disboli Hafe and Look Company, Canton, Ohio.

Bantions

Referring to your contract for the veults for the now mint at Denver, Colorado, and to the requirement of the specification for certain ornamental painting on the vanit doors, you are advised that , as the drawings show the face of the doors so fully covered with machanism, it is believed they should not be requested to submit a proposal to furnish, in lieu of the painted deporation, two exidized silver placques on the two goar ocovers of each door, the placques to have in strong relief the seals of the United States and the U.S. Treasury Department, as shown by the drawings forwarded horowith. The milver should be not less than 1/22" thick, backed up by suitable metal and with concealed .. fastenings. Upon receipt of your proposed the came will receive prompt consideration.

Respectfully

Supervising Architect.

ENVER NEW MINT.

TREASURY DEPARTMENT

VASHINGTON May 22,1903.

n.

superintendent of Construction, New Mint Building, Denver, Colorado.

Sir:

I have to arxise you that your suggestion as to the floore of the two refinery recess in the second story of the building in your charge, contained in your letter of the 18th instant, is suppressioned you are, therefore, requested to obtain from Mr. James . Medonigle, the contractor for the completion of the building, a proposal to substitute hard alberess stone, in itsu of the renaits especified, for the floors of these two rooms, and, salmo, for he base in the laboratories, and forward the ease to this Office with your definite recommendation.

Respectfully,

peur peur

Supervising Architect.

DENVER NEW MINT.

TREASURY DEPARTMENT

WASHINGTON ,May 25, 1903.

Superintendent of Construction, New Mint, Denver, Colorado.

e i u

I have to acknowledge the receipt of your letter of the 19th instant and you are directed to obtain from the contractors a proposal for terms cotta fireproofing over walls B-C in the building in your charge, and forward is to this Office with your definite recommendation.

Respectfully.

Supervising arom test.

(FORWARDING)

WASHINGTON May 27. 1903.

The Superintendent of Construction. United States Mint Building, Denver . Colorado.

Sir:

The Office is in receipt of your letter of the 18th instant, and, in accordance with the request therein contained, there has this day been forwarded you, under separate cover, one print of drawing No. 140 for the building of which you are the Superintendent of Construction. Respectfully.

TREASURY DEPARTMENT

WASHINGTON May 28,1903

Superintendent of Construction, New Mint Building, Denver, Bolorado.

Inclosure 4848

Sir:

I inclose herewith, for your information and the files of your office, a copy of Department letter of even date, accepting the proposal of fames A. McContele, as an existion to his contract for the completion of the building in your charge, in amount him-y-three dollars (\$35.00), to place a double 4° terra cotta sartition in the basement, between columns 4 and 5, as stated in the anid acceptance.

You are hereby sutherised to certify and issue vouchers on account of the work, as required by the terms of the contract and the printed 'instructions to Superintendents', payment of which vouchers the Disbursing Agent has been authorized to make from the supropriation for Mint Building, Denver, Colorado.

Rospectfully,

**Rospect

Acting Supervising Architect.

Mr. Jemes A. McGohigle, Leavenworth, Kansas

Sir:

In view of the statement and recommendation contained in letter of the SMC instant, from the SMC instant, or substitution of converted at the asset in the same limit building at Benney, colored, your papers, of the same date, written at Denvey Colored, an exumi thirty-three dollars (\$53.00), is hareby accepted to place a double of terms cotta portition in measure, between columns 4 and 5, as described in the Superintendent's later to you or the 17th instant, a public extensor requiring

It is understood and agreed that this acceptance is not to affect the time for the completion of the work, as required W the torms of your contract; that the same is without projudae to any and all rights of the United States thereunder; and

this sork, which is to be considered as an addition to your contract, dated august 35,1803. for the completion of the building.

Atheur projudios, also, to any and all rights of the United that a sgainst the sureties on the bond executed for the faithful Aifiliment of the contract.

Please acknowledge the receipt of this letter. Respectfully,

Acting Secretary.

J.O.P.

DENVER NEW MINT.

TREASURY DEPARTMENT

WASHINGTON May 28, 1903

m

Superintendent of Construction, New Mint, Denver, Colorado.

Sir.

I inclose herewith, for your information and the files of your office, a copy of a letter this day addressed to the contractor for the construction of the building in your charge, and the samples of oak and pine, mentioned therein as being approved, are forwarded you, under separate cover, being for the files of your office and your guidance in accepting the work.

Respectfully,

Acting Supervising Architect .

m.James A. McGonigle, Leavemorth, Kansas.

atre

Referring to your letter of the 14th instant, submitting samples for approval in connection with your contract for the Compacian of the New Mint building at hereer, colorade, you are advised that the following, as represented by the samples, are approved as to quality or wood and color of finish, it being understood that all finish is to be applied in strict accordance with the requirements of the specification, and the samples forwarded to the Superintendent of Construction for the files of his orfice and his guidance in scenting the work, yis:

White oak. Hard pine.

Respectfully,

Acting Supervising Architect.



LOSURE 2490.

REASURY DEPARTMENT

WASHINGTON May 28, 1903.

The Superintendent of Construction,

Denver, Col.

....

For your information find hereafth copy of office letter of this date, addressed to Messrs. S. Fatth and Company, contractors for mechanical equipment of the building for which you are the Superintenders of Construction, approving certain plumbing samples (waste piping, and floor and wall plates), which will be forwarded to you to-day, by mail, under separate cover.

Respectfully, surrent un

Acting Supervising Architect.

gans

Messrs. S. Faith and Company,

8427 Pennsylvania Avenue,

Philadelphia, Pa.

Sir

Referring to your contract for mechanical equipment of the N. S. Mint (new), Denver, Col., receipt is acknowledged of control maples submitted by you wishout letter, and you are advived on Collins:

Approval is hereby given to brass mickel-plated piping (maste), and cast brass mickel-plated floor and unll plates, as

Cample melf-closing famout is rejected, for the reasons Aveinarter given. The principle of the famout is estimatory, but the construction is defective at the following-maned points:

- 1, Wheel handle is defective in finish, and not properly fitted and secured to the stem;
- The cap just below the handle is too light a pattern, and there is not thread enough on the begy of Taucot to secure this cap properly in place when the handle is turned to the left;
- The joint in body of faucet should be a ground union joint, so that faucet can be taken apart readily for repairs.

Sample of $1-1/4^{\rm s}$ diameter brass tubing is also rejected, as no tubing of that gauge is required.

DENTER, WEST MINTS. S. Faith and to., May 28, 1903. Page 2.

The approved samples (waste Pping and floor and wall plates)
will be sent to the Superintendenty construction at the building.
The other namples herein referred to (fauset and 1-1/4 tub-

ing) will be returned to you to day by express, charges collect; and you are requested to submit as an a possible a satisfactory ample of mid-closing funct, togety with additional plumbing amples, etc., required by the speciation and requested by of-

apostrully

(Signed) .K.TAYLOR

upervising Architect.

MIN MINT.

DEASURY DEPARTMENT

WASHINGTON May 28, 1903 .

CONTROL OFFICE ANTAL BOX OFFICE OFFICE TO THE OFFICE OFFICE TO THE OFFICE OFFI TO THE OFFI

Superintendent of Construction,
New Mint,
Denver, Colorado.

etw.

I have to acknowledge the receipt of your letter of the flat instant, in which you suggest that it is not necessary to place asphalt, required by the contract of Nr.James A.Mo denigle for the completion of the building in your charge, for retaining wall on south of let, which you state will be built of concrete, and you was advised that after careful consideration it is deemed best to require the contractor to perform the work as required by the specification.

Respectfully,

Acting Supervising Architect.

Supervising Architect. popler of raw lineed oil and red lead received Elph regarding repairs to be made in duplicate Emisting proposal for alberene stine for acid laboratione of 4 but has been detailed for mechanical equipment 5 hep drawings for ornamental iron work little to discrepancy in section through marble comice lipby proposal for grille, went duck to, inspection pit 8 While tradditional space for files & Post Office Domer Submer of proposal for substitution in circuit breakers 10 Whiling EW Roberts as draftenan 14 18 rathere of proposal for tecting down spouts Aporing enameled brick sample of marble use of Olatte Canin granite billing A. S. Thumpson as Inspector July #187 for granite work foring oc, in altie 29 matheres of proposal for steel firing oc, in altie 29 manualosto blocks in Coming Com 30 Whiting proposal for double partition in busement thing proposal for duble paral many sample of White Vermont markle they proposal to make change in batter in rear retaining !

Supervising Architect.

Anne of Inspector Phompson not to be placed on pay roll to concependence regarding markle cornice in cornidor.

(legarding rejection of sample of terragge of the confidence of proposal for repairing not gutter odown pipes.

Sceptunes of proposal for repairing not gutter odown pipes.

Shop drawings for mannertal in a Co. 13 ch Street & Albert of coping worlds on So. 13 ch Street & Colored world on the confidence of paying of n. 2 one capply store named to provide the consider and consider and provide consideration and provide c

Separing sumple of electrogalemized and with for such as a Deposit Mething Rum in M. E central Richard Resident in M. E central Rejecting California Mite Pice. Scripbing proposal to substitute asphalted and implified Celulist to planting mer arch over entrance without

Information regarding certain interior finish work

" claim for delays by I Faith & Co Agusting proposal for first tableto for fau motors Sppring certain plumbing samples Agusting two quarts of 6800 Portland cement

Clyarding arrangement for additional space at Oost Offer " approval, c. flumbing samples of Cryuchny proposal for 1/4 conduct with "4 BTS gang

Supervising architect heaptime of proposal for substitution of air compressors action to so applied 63 62/ Regusting proposal for gongs, batteries, 40 Sphwal of electrical appliances 73 Suspend issuance of wichers to megonigle Regarding two opidized silver placques for vault 24 Agusting proposal for fire proofing over rauls 13-C 76 denvarting copy of drawing no 140 Acaptement for post for double it to parkhin 78
Appring samples of rak and pine 79
Certain plumbing samples 80
Retaining wall on south side of hildinglo he asphalted 87 78

Bethea, D. H. 61

S. T. aith & Company.


Soporal for repairing down opents


" " troof gutter.

To outsitute asphalled cast iron pipe.

Quarding delays in work

Opposed for five Sableto for fau motors, 40 36





James a. McGonigle Croposal for steel furning, to, in attic " magnabes & blocks in Coming Rown Discrepances in details for markle work alative to batter of wall on south side Oroposal for shutters, mechanism, gutters, tc. of skylight estra depth of fundation under churneys " double 4" J. C. partition in basement " three rigisters in ceiling of acid haberating " plank walk over fured ceilings



